

**SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	23-Jan-17
Day	Monday
Job Number	61201
Project Name	Edisto

Moved mattresses to grain locations worked on vibro jaws. Moved rock to grain 27. Jls continued making mattresses.

**Materials / Trucking Comments** rip rap went to finns

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT** (1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub		(4) Structural		(7) Fencing		(10) Painting		(13)
(2) Grading		(5) Pipe/Drains		(8) Signs		(11) Rebar		(14)
(3) Paving		(6) Grassing		(9) Guardrail		(12)		(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company		(4) Owner		(7) Government		(10) Other	
(2) Other Contractor		(5) Engineer		(8) Const. Mgmt.		(11) Other	
(3) Other Contractor		(6) Designer		(9) Supplier		(12) Other	

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Patrick merli

5/17/2016

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	Kyle wylie
Weather	am clear
	PM clear

Date	24-Jan-17
Day	Tuesday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

Jls continued making mattresses. Hauled 340 tons to grain 27. Received load of crane mats. Moved matts to grain locations.

**Materials / Trucking Comments** 285.52 ton s of rip rap to finns. 200 tons of surge to 802

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT** (1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub		(4) Structural		(7) Fencing		(10) Painting		(13)
(2) Grading		(5) Pipe/Drains		(8) Signs		(11) Rebar		(14)
(3) Paving		(6) Grassing		(9) Guardrail		(12)		(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company		(4) Owner		(7) Government		(10) Other	
(2) Other Contractor		(5) Engineer		(8) Const. Mgmt.		(11) Other	
(3) Other Contractor		(6) Designer		(9) Supplier		(12) Other	

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	25-Jan-17
Day	Wednesday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

Jls continued making mats. Crowder continued moving mats to groins. Intalled mats and rip rap on groin 27 placed aprox 75 % of rock before tide rose. Tried vibro on a sheet jaws on hammer broke.

**Materials / Trucking Comments** class f finns-308.13 tons

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT** (1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub		(4) Structural		(7) Fencing		(10) Painting		(13)
(2) Grading		(5) Pipe/Drains		(8) Signs		(11) Rebar		(14)
(3) Paving		(6) Grassing		(9) Guardrail		(12)		(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company		(4) Owner		(7) Government		(10) Other	
(2) Other Contractor		(5) Engineer		(8) Const. Mgmt.		(11) Other	
(3) Other Contractor		(6) Designer		(9) Supplier		(12) Other	

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	1/26/2017Friday
Day	Thursday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

Moved mats to groins and jls continued making mats. Geoquip finished repairing vibro it appears to drive sheets well now. Finished placing rock on groin 27 340 tons as plan called for. Moved rock to groin 26. for placement tommorow.

**Materials / Trucking Comments** class f to 310.96 in finns

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT** (1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub		(4) Structural		(7) Fencing		(10) Painting		(13)
(2) Grading		(5) Pipe/Drains		(8) Signs		(11) Rebar		(14)
(3) Paving		(6) Grassing		(9) Guardrail		(12)		(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company		(4) Owner		(7) Government		(10) Other	
(2) Other Contractor		(5) Engineer		(8) Const. Mgmt.		(11) Other	
(3) Other Contractor		(6) Designer		(9) Supplier		(12) Other	

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	27-Jan-17
Day	Friday
Job Number	61201
Project Name	edisto

**Crowder Work Accomplished:**

placed matts and 50 % of rip rap on groins 26 and 24 before tide came in. Hauled rock to 24 and 25.

**Materials / Trucking Comments** 166.42 class f to finns - 200 tons of surge to 802

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT** (1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub		(4) Structural		(7) Fencing		(10) Painting		(13)
(2) Grading		(5) Pipe/Drains		(8) Signs		(11) Rebar		(14)
(3) Paving		(6) Grassing		(9) Guardrail		(12)		(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company		(4) Owner		(7) Government		(10) Other	
(2) Other Contractor		(5) Engineer		(8) Const. Mgmt.		(11) Other	
(3) Other Contractor		(6) Designer		(9) Supplier		(12) Other	

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	28-Jan-17
Day	Saturday
Job Number	61201
Project Name	edisto

**Crowder Work Accomplished:**

Finished placing rock on groins 24 and 26. Moved all matts stock piled in yard to groin locations. Hauled rock to 23. Note placed 241 at 24 and 340 at 26. started hauling to 25 and 23.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT** (1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub		(4) Structural		(7) Fencing		(10) Painting		(13)
(2) Grading		(5) Pipe/Drains		(8) Signs		(11) Rebar		(14)
(3) Paving		(6) Grassing		(9) Guardrail		(12)		(15)

Contractor	Personnel	Work Accomplished
benny	1	Benny has 1 man welding tressel

**Visitors / Meetings - Discussions / Conclusions**

(1) Company		(4) Owner		(7) Government		(10) Other	
(2) Other Contractor		(5) Engineer		(8) Const. Mgmt.		(11) Other	
(3) Other Contractor		(6) Designer		(9) Supplier		(12) Other	

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Patrick Merli

Signature of Superintendent

5/11/2015

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli	
Project Mgr.	Kyle Wylie	
Weather	AM	clear
	PM	clear

Date	29-Jan-17
Day	Sunday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

Set mats on 25 and 23. Placed 232 tons on 23. Placed 286 tons on 25. Finished welding bucket on 350. Note Dale had 8 hours welding thumb and bucket still in bad shape but usable.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub		(4) Structural		(7) Fencing		(10) Painting		(13)
(2) Grading		(5) Pipe/Drains		(8) Signs		(11) Rebar		(14)
(3) Paving		(6) Grassing		(9) Guardrail		(12)		(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company		(4) Owner		(7) Government		(10) Other	
(2) Other Contractor		(5) Engineer		(8) Const. Mgmt.		(11) Other	
(3) Other Contractor		(6) Designer		(9) Supplier		(12) Other	

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli
Project Mgr.	Kyle Wylie
Weather	AM clear
	PM clear

Date	29-Jan-17
Day	Sunday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

\_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

**Materials / Trucking Comments**

\_\_\_\_\_  
 \_\_\_\_\_

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

\_\_\_\_\_  
 \_\_\_\_\_

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

\_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

\_\_\_\_\_  
 \_\_\_\_\_

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

\_\_\_\_\_  
 \_\_\_\_\_

Signature of Superintendent

Date

**SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	30-Jan-17
Day	Monday
Job Number	61201
Project Name	Edisto

ils continued making mats. Hauled 286 tons to groin 18 and installed 18 have some more touch up to do on it.

\_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

**Materials / Trucking Comments**

301.75 tons class f to 27

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

\_\_\_\_\_  
 \_\_\_\_\_

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

\_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

\_\_\_\_\_  
 \_\_\_\_\_

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

\_\_\_\_\_  
 \_\_\_\_\_

Patrick merli

Signature of Superintendent

5/17/2016

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	Kyle wylie
Weather	am clear
	PM clear

Date	31-Jan-17
Day	Tuesday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

JLS cont making matts Hauled and placed 180 ton on groin 17 placed almost all had some touch up to do on it.

**Materials / Trucking Comments** 311.31 tons class f to 27

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT** (1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	1-Feb-17
Day	Wednesday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

Hauled and placed 232 tons on groin 22 and finished installation. With exception of grout. JLS continued making matts.

**Materials / Trucking Comments** 337 tons to 27 200 tons of surge

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT** (1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	2-Feb-17
Day	Thursday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

JLS continued making matts finished putting rock on 17 and 18 might need some touch up due to high rough water.

**Materials / Trucking Comments** 129.24 to 27 and 129.24 to 13 class f

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT** (1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	3-Feb-17
Day	Friday
Job Number	61201
Project Name	edisto

**Crowder Work Accomplished:**

JLS cont. making matts. Mobilized crane to access 24. demobed 300 from may. Finished hauling rock to groin 21 236 tons.

**Materials / Trucking Comments** 167.31 class f to 13

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT** (1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli	Date	28-Jan-17	
Project Mgr.	kyle wylie	Day	Saturday	
Weather	AM	clear	Job Number	61201
	PM	clear	Project Name	edisto

**Crowder Work Accomplished:**


**Materials / Trucking Comments**


- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT** (1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)


**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12)	(15)

Contractor	Personnel	Work Accomplished
benny	1	Benny has 1 man welding tressel

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other


**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**


**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**


Patrick Merli	5/11/2015
<small>Signature of Superintendent</small>	<small>Date</small>



**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli
Project Mgr.	Kyle Wylie
Weather	AM clear
	PM clear

Date	29-Jan-17
Day	Sunday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

-----  
-----  
-----

**Materials / Trucking Comments**

-----  
-----

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

-----  
-----

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

-----  
-----  
-----

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

-----  
-----

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

-----  
-----

Signature of Superintendent

Date

**SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	6-Feb-17
Day	Monday
Job Number	61201
Project Name	Edisto

Set and placed mats and rock on 21 and 20. Groin 21 236 tons groin 20 256 tons. JLS continued making mats.

-----  
-----  
-----

**Materials / Trucking Comments**

-----  
-----

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

-----  
-----

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

-----  
-----  
-----

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

-----  
-----

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

-----  
-----

Patrick merli

Signature of Superintendent

5/17/2016

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By   
 Project Mgr.   
 Weather   
                   

Date   
 Day   
 Job Number   
 Project Name

**Crowder Work Accomplished:**

Placed mats and some of the class f on 15 did not finish due to tide. Recived 490 komatsu and released 320 cat.

Materials / Trucking Comments

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

EQUIPMENT

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:

Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By   
 Project Mgr.   
 Weather   
                   

Date   
 Day   
 Job Number   
 Project Name

**Crowder Work Accomplished:**

JIs continued making mats. Finished placing rock on 18 and 20. did not set 12 due to rough water. Pulled some sand fence post for approx an hour and placed them at access 24.

Materials / Trucking Comments

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

EQUIPMENT

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:

Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	9-Feb-17
Day	Thursday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

JIs completed matts. For all groins. Set matts in groin 12 and hauled 317 tons to groin 12. Plced 75% of rock before tide came in.

Materials / Trucking Comments **access 13**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT** (1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	10-Feb-17
Day	Friday
Job Number	61201
Project Name	edisto

**Crowder Work Accomplished:**

No work performed other than rock delivery.

Materials / Trucking Comments **access 5**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT** (1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli	Date	28-Jan-17	
Project Mgr.	kyle wylie	Day	Saturday	
Weather	AM	clear	Job Number	61201
	PM	clear	Project Name	edisto

**Crowder Work Accomplished:**


**Materials / Trucking Comments**


- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**      (1) Received (2) Shipped (3) Breakdown      (4) Stolen or Damaged (5) Needed      (6) Rented To      (7) Rented From      (8)


**Other Contractors' Work Accomplished**

(1) Clear & Grub		(4) Structural		(7) Fencing		(10) Painting		(13)
(2) Grading		(5) Pipe/Drains		(8) Signs		(11) Rebar		(14)
(3) Paving		(6) Grassing		(9) Guardrail		(12)		(15)

Contractor	Personnel	Work Accomplished
benny	1	Benny has 1 man welding tressel

**Visitors / Meetings - Discussions / Conclusions**

(1) Company		(4) Owner		(7) Government		(10) Other	
(2) Other Contractor		(5) Engineer		(8) Const. Mgmt		(11) Other	
(3) Other Contractor		(6) Designer		(9) Supplier		(12) Other	


**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**


**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**


Patrick Merli	5/11/2015
<small>Signature of Superintendent</small>	<small>Date</small>

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli
Project Mgr.	Kyle Wylie
Weather	AM clear
	PM clear

Date	29-Jan-17
Day	Sunday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

\_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

**Materials / Trucking Comments**

\_\_\_\_\_  
 \_\_\_\_\_

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

\_\_\_\_\_  
 \_\_\_\_\_

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

\_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

\_\_\_\_\_  
 \_\_\_\_\_

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

\_\_\_\_\_  
 \_\_\_\_\_

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

\_\_\_\_\_  
 \_\_\_\_\_

Signature of Superintendent

Date

**SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	13-Feb-17
Day	Monday
Job Number	61201
Project Name	Edisto

Started driving sheets on groin 9 got approx 50' of 15' sheets in. Revised template for tommorow. Finished placing rock on groin 12

**Materials / Trucking Comments**

class f access 5

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

\_\_\_\_\_  
 \_\_\_\_\_

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

\_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

\_\_\_\_\_  
 \_\_\_\_\_

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

\_\_\_\_\_  
 \_\_\_\_\_

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

\_\_\_\_\_  
 \_\_\_\_\_

Patrick merli

Signature of Superintendent

5/17/2016

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	Kyle wylie
Weather	am clear
	PM clear

Date	14-Feb-17
Day	Tuesday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

Finished sheets on groin 9 and drove all to grade. New template worked but will revise again for rest of job. Continued pairing sheets and pretying rebar for caps.

Materials / Trucking Comments **class f access 5**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT** (1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	kyle wylie
Weather	AM showers/wind
	PM scattered showers

Date	15-Feb-17
Day	Wednesday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

Had grout scheduled had to cancel due to storm and rough water. Continued pairing sheets and finished pretying rebar. Worked on template.

Materials / Trucking Comments **Class f access 5**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT** (1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	16-Feb-17
Day	Thursday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

Finished pairing sheets and moved mats for access for grout on Monday. Finished template for sheets. Cancelled grout due to late tide.

**Materials / Trucking Comments** No class 1 delivery today or Friday due to maintenance at quarry.

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT** (1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	10-Feb-17
Day	Friday
Job Number	61201
Project Name	edisto

**Crowder Work Accomplished:**

No work performed other than rock delivery.

**Materials / Trucking Comments** access 5

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT** (1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli	Date	28-Jan-17	
Project Mgr.	kyle wylie	Day	Saturday	
Weather	AM	clear	Job Number	61201
	PM	clear	Project Name	edisto

**Crowder Work Accomplished:**


**Materials / Trucking Comments**


- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT** (1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)


**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished
benny	1	Benny has 1 man welding tressel

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other


**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**


**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**


Patrick Merli	5/11/2015
<small>Signature of Superintendent</small>	<small>Date</small>



**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli
Project Mgr.	Kyle Wylie
Weather	AM clear
	PM clear

Date	29-Jan-17
Day	Sunday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

\_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

**Materials / Trucking Comments**

\_\_\_\_\_  
 \_\_\_\_\_

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

\_\_\_\_\_  
 \_\_\_\_\_

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

\_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

\_\_\_\_\_  
 \_\_\_\_\_

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

\_\_\_\_\_  
 \_\_\_\_\_

Signature of Superintendent

Date

**SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	20-Feb-17
Day	Monday
Job Number	61201
Project Name	Edisto

Poured 50 yds of grout on groins 12 and 15. Drove 50' of sheets on groin 8.

\_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

**Materials / Trucking Comments**

187.66 tons class f to access 5

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

\_\_\_\_\_  
 \_\_\_\_\_

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

\_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

\_\_\_\_\_  
 \_\_\_\_\_

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

\_\_\_\_\_  
 \_\_\_\_\_

Patrick merli

Signature of Superintendent

5/17/2016

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	Kyle wylie
Weather	am clear
	PM clear

Date	21-Feb-17
Day	Tuesday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

poured 30yds of grout on groins 16 and 17. Drove remainder of sheets on groin 8

**Materials / Trucking Comments** 212.54 tons class f access 5

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT** (1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	kyle wylie
Weather	AM showers/wind
	PM clear

Date	22-Feb-17
Day	Wednesday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

Poured 40 yds of grout on groins 17,18,20. spread it out amongst 3 due to high water and rough surf. Used Colleton concrete service and mud was 100% better than stono. Drove 50' of sheets on groin 7.

**Materials / Trucking Comments** last delivery of class f to access #5 212.54

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT** (1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	23-Feb-17
Day	Thursday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

Moved matteress from laydown to groins 2-5. Moved rock from access 13 to access 5. No production work was done due to high water and 5-6' wave action.

**Materials / Trucking Comments** received 360 komatsu from linder.

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT** (1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	10-Feb-17
Day	Friday
Job Number	61201
Project Name	edisto

**Crowder Work Accomplished:**

No work performed other than rock delivery.

**Materials / Trucking Comments** access 5

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT** (1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli	Date	28-Jan-17	
Project Mgr.	kyle wylie	Day	Saturday	
Weather	AM	clear	Job Number	61201
	PM	clear	Project Name	edisto

**Crowder Work Accomplished:**


**Materials / Trucking Comments**


- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**      (1) Received (2) Shipped (3) Breakdown      (4) Stolen or Damaged (5) Needed      (6) Rented To      (7) Rented From      (8)


**Other Contractors' Work Accomplished**

(1) Clear & Grub		(4) Structural		(7) Fencing		(10) Painting		(13)
(2) Grading		(5) Pipe/Drains		(8) Signs		(11) Rebar		(14)
(3) Paving		(6) Grassing		(9) Guardrail		(12)		(15)

Contractor	Personnel	Work Accomplished
benny	1	Benny has 1 man welding tressel

**Visitors / Meetings - Discussions / Conclusions**

(1) Company		(4) Owner		(7) Government		(10) Other	
(2) Other Contractor		(5) Engineer		(8) Const. Mgmt		(11) Other	
(3) Other Contractor		(6) Designer		(9) Supplier		(12) Other	


**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**


**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**


Patrick Merli	5/11/2015
<small>Signature of Superintendent</small>	<small>Date</small>

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli
Project Mgr.	Kyle Wylie
Weather	AM clear
	PM clear

Date	5-Mar-17
Day	Sunday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

Drove remainder of sheets on 14 will drive to grade tomorrow. Also hauled 3 loads of sand to access 1 and graded for town of edisto

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	27-Feb-17
Day	Monday
Job Number	61201
Project Name	Edisto

Finished installing sheets on 7 still need to be drove to grade will do when we excavate. Poured 40 yds of grout 30 on 27 which is now complete and 8 on 24.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Patrick merli

Signature of Superintendent

5/17/2016

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	Kyle wylie
Weather	am clear
	PM clear

Date	28-Feb-17
Day	Tuesday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

Placed all mats on groin 9 with exception of 22' on end. Also place rock to to elevation -3 roughly will fill the rest after cap is poured. poured 40 yds of grout. Placed 32 yards on 26 and 8 yards on 25. this makes groin 26 complete.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	kyle wylie
Weather	AM showers/wind
	PM clear

Date	1-Mar-17
Day	Wednesday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

Drove 8 to grade and installed mattress and rock on south side of 8. Removed damaged sheets and reinstalled new ones. Poured 40 yards of grout on 23 22 and 21.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	1-Mar-17
Day	Thursday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

Poured 40yards of grout on 23 22 and 21 which are now complete. Geoquip sent mechanic to fix 150 Drove groin 8 to grade then set matts and rock on southside of 8.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	3-Mar-17
Day	Friday
Job Number	61201
Project Name	edisto

**Crowder Work Accomplished:**

Drove 7 to grade then placed matts and rock on 7 and set matts.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli	Date	4-Mar-17
Project Mgr.	kyle wylie	Day	Saturday
Weather	AM	clear	Job Number
	PM	clear	61201
		Project Name	edisto

**Crowder Work Accomplished:**

set mats and placed rock on north side of 8. Moved equioment and material to 14. Drove 6 pairs of 15 on 14.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other
			(13)
			(14)
			(15)

**Contractor Personnel Work Accomplished**

Contractor	Personnel	Work Accomplished
benny	1	Benny has 1 man welding tressel

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Patrick Merli	5/11/2015
<small>Signature of Superintendent</small>	<small>Date</small>



**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli
Project Mgr.	Kyle Wylie
Weather	AM clear
	PM clear

Date	5-Mar-17
Day	Sunday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

Drove remainder of sheets on 14 will drive to grade tomorrow. Also hauled 3 loads of sand to access 1 (3HR's) and graded for town of

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	6-Mar-17
Day	Monday
Job Number	61201
Project Name	Edisto

Drove 14 to grade and placed 4 mats and some rock on landward side. Poured 40 yards of grout on groins 21 ,17 and 18.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Patrick merli

Signature of Superintendent

5/17/2016

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	Kyle wylie
Weather	am clear
	PM clear

Date	7-Mar-17
Day	Tuesday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

Placed remainder of rip rap and mats on 14 appears that the quantity of class f maybe shy. Plans call for 325 hauled another 80 tons to 14 will place tomorrow. Started work on cap on groin 8. Installed rebar and and graded seaward end. Used sand for 1 side but sand was a failure. Used surge left over from mats. Worked well.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	kyle wylie
Weather	AM showers/wind
	PM clear

Date	8-Mar-17
Day	Wednesday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

Started work on 18 but stopped due to equipment issues. Continued work on 18 and still unable to get concrete this week.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	9-Mar-17
Day	Thursday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

Still unable to get concrete and continued working on cap on groin8.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	10-Mar-17
Day	Friday
Job Number	61201
Project Name	edisto

**Crowder Work Accomplished:**

Drove 7 to grade then placed mats and rock on 7 and set mats.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli	Date	11-Mar-17	
Project Mgr.	kyle wylie	Day	Saturday	
Weather	AM	clear	Job Number	61201
	PM	clear	Project Name	edisto

**Crowder Work Accomplished:**

set mats and placed rock on north side of 8. Moved equioment and material to 14. Drove 6 pairs of 15 on 14.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub		(4) Structural		(7) Fencing		(10) Painting		(13)
(2) Grading		(5) Pipe/Drains		(8) Signs		(11) Rebar		(14)
(3) Paving		(6) Grassing		(9) Guardrail		(12)		(15)

**Contractor Personnel Work Accomplished**

Contractor	Personnel	Work Accomplished
benny	1	Benny has 1 man welding tressel

**Visitors / Meetings - Discussions / Conclusions**

(1) Company		(4) Owner		(7) Government		(10) Other	
(2) Other Contractor		(5) Engineer		(8) Const. Mgmt		(11) Other	
(3) Other Contractor		(6) Designer		(9) Supplier		(12) Other	

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Patrick Merli  
Signature of Superintendent

5/11/2015  
Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli
Project Mgr.	Kyle Wylie
Weather	AM clear
	PM clear

Date	5-Mar-17
Day	Sunday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

Drove remainder of sheets on 14 will drive to grade tomorrow. Also hauled 3 loads of sand to access 1 and graded for town of edisto 2.5 Hours of time.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM rain

Date	13-Mar-17
Day	Monday
Job Number	61201
Project Name	Edisto

Filled sand bags in preparation for cap on groin 8. Swells were reachinf 6-8' making any production work not possible.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Patrick merli

Signature of Superintendent

5/17/2016

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By   
 Project Mgr.   
 Weather   
                   

Date   
 Day   
 Job Number   
 Project Name

**Crowder Work Accomplished:**

Placed bags on groin 8 excavated to grade on land ward side.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By   
 Project Mgr.   
 Weather   
                   

Date   
 Day   
 Job Number   
 Project Name

**Crowder Work Accomplished:**

Poured and formed cap on groin 8. Landward side of cap was poured to elev. 1.51 sloping down 27' to elev. -1.0 carried out seaward for 63'. Cap took as plan required 12.5 yards of 5000 psi concrete. The remainder of concrete 3.48 yards was poured on groin 15. The first 5 pairs seaward side of groin were notched downward approx. 2" to allow for 4" coverage on rebar. 20 15' sheets were installed per plan tip and top elev. Which landward elev was -.51 sloping in 27' to -2.0 elevation. 16 20' foot sheets were installed for the remaining 40'. No bstructions were met on this groin all sheets were installed as per plan. All mattresses were placed at -5.0 elev. landward side sloping to -7.0 seaward side. 450 tons of class rip rap was placed.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	16-Mar-17
Day	Thursday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

Stripped forms and removed sand bags from groin8 and place rip rap and poured approx 3.5 yards of grout on connection between old and new groin. Placed 12.17 yards of grout on groins 15, 16, and 17. This was added to groins as per request of Steven. Some of the prior grout that was placed had washed out due to rough surf. Although to achive the look they were looking for I belive we placed more than plan had allotted for. To obtain the look were looking for I believe an additional 6 yards per groin should have added to original plan qty.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	17-Mar-17
Day	Friday
Job Number	61201
Project Name	edisto

**Crowder Work Accomplished:**

Moved forms and shot grade on sheets on groin 14. Added more rip rap to groin which was included in total qty. on Wednesdays report. A higher low tide prevented any further work on groins.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli	Date	18-Mar-17
Project Mgr.	kyle wylie	Day	Saturday
Weather	AM	clear	Job Number
	PM	clear	61201
		Project Name	edisto

**Crowder Work Accomplished:**

set mats and placed rock on north side of 8. Moved equioment and material to 14. Drove 6 pairs of 15 on 14.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

**Contractor Personnel Work Accomplished**

Contractor	Personnel	Work Accomplished
benny	1	Benny has 1 man welding tressel

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Patrick Merli	5/11/2015
<small>Signature of Superintendent</small>	<small>Date</small>



**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli
Project Mgr.	Kyle Wylie
Weather	AM clear
	PM clear

Date	5-Mar-17
Day	Sunday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

\_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

**Materials / Trucking Comments**

\_\_\_\_\_  
 \_\_\_\_\_

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

\_\_\_\_\_  
 \_\_\_\_\_

EQUIPMENT	(1) Received	(2) Shipped	(3) Breakdown	(4) Stolen or Damaged	(5) Needed	(6) Rented To	(7) Rented From	(8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12)	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

\_\_\_\_\_  
 \_\_\_\_\_

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

\_\_\_\_\_  
 \_\_\_\_\_

Signature of Superintendent

Date

**SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	27-Mar-17
Day	Monday
Job Number	61201
Project Name	Edisto

no work due to rough surf

\_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

**Materials / Trucking Comments**

\_\_\_\_\_  
 \_\_\_\_\_

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

\_\_\_\_\_  
 \_\_\_\_\_

EQUIPMENT	(1) Received	(2) Shipped	(3) Breakdown	(4) Stolen or Damaged	(5) Needed	(6) Rented To	(7) Rented From	(8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12)	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

\_\_\_\_\_  
 \_\_\_\_\_

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

\_\_\_\_\_  
 \_\_\_\_\_

Patrick merli

Signature of Superintendent

5/17/2016

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	Kyle wylie
Weather	am clear
	PM clear

Date	28-Mar-17
Day	Tuesday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

started preparing sub grade and sheets for cap pour. Built wave wall with class f. and trench shields. Replaced damaged sheet on 9 as requested per steve .

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	29-Mar-17
Day	Wednesday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

Poured cap on 9 all sheets were set to grade. First 5 pairs land ward we had to cut 2" off to meet grade. Set grade for bottom and a adjusted forms to maintain 4" clearance. Mattresses on landward side were set to -5.0 and sloped to -7.0. at seaward end. After pour concrete started washing from seaward end. Due to sub grade washing out and increased wave height. Will inspect tomorrow.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	30-Mar-17
Day	Thursday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

Approx 30" to the seaward end of cap on #9 had washed. Submitted fix to CSE awaiting response. Stripped forms on 9 and moved Extra work form 14 out of way of dredge.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	31-Mar-17
Day	Friday
Job Number	61201
Project Name	edisto

**Crowder Work Accomplished:**

Did a few cleanup items and secured cap 9 for weekend were going to fix and repour 9 but surf was too rough.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli	Date	4-Mar-17	
Project Mgr.	kyle wylie	Day	Saturday	
Weather	AM	clear	Job Number	61201
	PM	clear	Project Name	edisto

**Crowder Work Accomplished:**

set mats and placed rock on north side of 8. Moved equioment and material to 14. Drove 6 pairs of 15 on 14.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

**Contractor Personnel Work Accomplished**

Contractor	Personnel	Work Accomplished
benny	1	Benny has 1 man welding tressel

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Patrick Merli	5/11/2015
<small>Signature of Superintendent</small>	<small>Date</small>

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli
Project Mgr.	Kyle Wylie
Weather	AM clear
	PM clear

Date	9-Apr-17
Day	Sunday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

Drove all sheets except for last pair on 6. Note at low tide water was approx 10' deep.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	3-Apr-17
Day	Monday
Job Number	61201
Project Name	Edisto

Started driving sheets on groin 6. set and drove approx 4 pairs.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Patrick merli

Signature of Superintendent

5/17/2016

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	Kyle wylie
Weather	am clear
	PM clear

Date	4-Apr-17
Day	Tuesday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

Tuesday attempted to drive sheets to grade crane blew a hydraulic line and hammer broke down. Down for the remainder of the day.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	5-Apr-17
Day	Wednesday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

Went to drive sheets on 6 hammer was still broke and concrete showed up on job. Went to 9 and poured connection and filled in some voids in rest of cap. Bad storms prevented any further work.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	6-Apr-17
Day	Thursday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

Recievd part for hammer drove 4 more pair and hammer was still broke. Part will be in Friday morning. Begane work on 7 for cap pour.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	7-Apr-17
Day	Friday
Job Number	61201
Project Name	edisto

**Crowder Work Accomplished:**

Poured 48' landward of 7 approx 6 1/2 yards. Took remainig of 31/2 yards and poured in 9 voids. Hammer part arrived fixed and drove remainder of sheets on 6

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli	Date	8-Apr-17	
Project Mgr.	kyle wylie	Day	Saturday	
Weather	AM	clear	Job Number	61201
	PM	clear	Project Name	edisto

**Crowder Work Accomplished:**

Drove 6 to grade of elevation -2.0. And began driving 5. got approx 7 pairs started.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT** (1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

**Contractor Personnel Work Accomplished**

Contractor	Personnel	Work Accomplished
benny	1	Benny has 1 man welding tressel

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Patrick Merli	5/11/2015
<small>Signature of Superintendent</small>	<small>Date</small>



**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli
Project Mgr.	Kyle Wylie
Weather	AM clear
	PM clear

Date	9-Apr-17
Day	Sunday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

---

---

---

---

---

---

---

---

---

---

**Materials / Trucking Comments**

---

---

---

---

---

---

---

---

---

---

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

---

---

---

---

---

---

---

---

---

---

<b>EQUIPMENT</b>	(1) Received	(2) Shipped	(3) Breakdown	(4) Stolen or Damaged	(5) Needed	(6) Rented To	(7) Rented From	(8)
------------------	--------------	-------------	---------------	-----------------------	------------	---------------	-----------------	-----

---

---

---

---

---

---

---

---

---

---

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12)	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

---

---

---

---

---

---

---

---

---

---

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

---

---

---

---

---

---

---

---

---

---

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

---

---

---

---

---

---

---

---

---

---

Signature of Superintendent

Date

**SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	10-Apr-17
Day	Monday
Job Number	61201
Project Name	Edisto

Insatllad last sheet on groin 5 then drove all sheets to elevation -2.0. Poure last 40' on groin 7 this completes cap work on 7 also

---

---

---

---

---

---

---

---

---

---

**Materials / Trucking Comments**

---

---

---

---

---

---

---

---

---

---

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

---

---

---

---

---

---

---

---

---

---

<b>EQUIPMENT</b>	(1) Received	(2) Shipped	(3) Breakdown	(4) Stolen or Damaged	(5) Needed	(6) Rented To	(7) Rented From	(8)
------------------	--------------	-------------	---------------	-----------------------	------------	---------------	-----------------	-----

---

---

---

---

---

---

---

---

---

---

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12)	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

---

---

---

---

---

---

---

---

---

---

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

---

---

---

---

---

---

---

---

---

---

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

---

---

---

---

---

---

---

---

---

---

Patrick merli

Signature of Superintendent

5/17/2016

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli	
Project Mgr.	Kyle wylie	
Weather	am	clear
	PM	clear

Date	11-Apr-17
Day	Tuesday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

Poured 8 yards on repair for cap 9. Hauled 250 tons of rip rap to 5. and 6. Placed matss on 6 at -5.0 elev landward. Placed all 250 tons of rock on 6.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli	
Project Mgr.	kyle wylie	
Weather	AM	clear
	PM	clear

Date	12-Apr-17
Day	Wednesday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

Stripped 9 all repairs worked well. Final rock grading was performed which completes 9. Placed matss on 5 and began placing rock. Note all matss were set to -5.0 elev. Landward. Note seaward end of 5 was approx -13.0 elevation.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	13-Apr-17
Day	Thursday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

Placed remainder of rock on 5 plan quantity of 513 tons still shy of grade. Remainder of day was spent cleaning and preparing for holiday weekend.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	14-Apr-17
Day	Friday
Job Number	61201
Project Name	edisto

**Crowder Work Accomplished:**

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli	Date	15-Apr-17	
Project Mgr.	kyle wylie	Day	Saturday	
Weather	AM	clear	Job Number	61201
	PM	clear	Project Name	edisto

**Crowder Work Accomplished:**


**Materials / Trucking Comments**


- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT** (1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)


**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished
benny	1	Benny has 1 man welding tressel

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other


**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**


**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**


Patrick Merli	5/11/2015
<small>Signature of Superintendent</small>	<small>Date</small>

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli
Project Mgr.	Kyle Wylie
Weather	AM clear
	PM clear

Date	9-Apr-17
Day	Sunday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

-----  
-----  
-----

**Materials / Trucking Comments**

-----  
-----

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

-----  
-----

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

-----  
-----  
-----

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

-----  
-----

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

-----  
-----

Signature of Superintendent

Date

**SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	17-Apr-17
Day	Monday
Job Number	61201
Project Name	Edisto

Drove sheets on 4 will drive to grade in am. Fixed defects on 7 and placed rock to final grade. 7 is now complete along with 9. Groin 9 and 7 all sheets were drove to plan. Matts were placed at -5.0 elev. On landward end. Groin 9 took 486 tons of rock and took 438 tons of rock.

**Materials / Trucking Comments**

-----  
-----

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

-----  
-----

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

-----  
-----  
-----

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

-----  
-----

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

-----  
-----

Patrick merli

Signature of Superintendent

5/17/2016

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	Kyle wylie
Weather	am clear
	PM clear

Date	18-Apr-17
Day	Tuesday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

Drove groin 4 sheets to grade and then drove groin 3 sheets to plan and grade.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	18-Apr-17
Day	Wednesday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

Drove groin 2 sheets to pland and final grade and moved material to groin 1.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	19-Apr-17
Day	Thursday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

Drove sheets on groin 1 to plan and grade and set mats and some rock on 1.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

**Contractor Personnel Work Accomplished**

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	20-Apr-17
Day	Friday
Job Number	61201
Project Name	edisto

**Crowder Work Accomplished:**

Installed mats to - 5.0 elevation on 2 placed 215 tons of rock on 2 and placed 459 tons on 1

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

**Contractor Personnel Work Accomplished**

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli	Date	8-Apr-17	
Project Mgr.	kyle wylie	Day	Saturday	
Weather	AM	clear	Job Number	61201
	PM	clear	Project Name	edisto

**Crowder Work Accomplished:**


**Materials / Trucking Comments**


- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**      (1) Received (2) Shipped (3) Breakdown      (4) Stolen or Damaged (5) Needed      (6) Rented To      (7) Rented From      (8)


**Other Contractors' Work Accomplished**

(1) Clear & Grub		(4) Structural		(7) Fencing		(10) Painting		(13)
(2) Grading		(5) Pipe/Drains		(8) Signs		(11) Rebar		(14)
(3) Paving		(6) Grassing		(9) Guardrail		(12)		(15)

Contractor	Personnel	Work Accomplished
benny	1	Benny has 1 man welding tressel

**Visitors / Meetings - Discussions / Conclusions**

(1) Company		(4) Owner		(7) Government		(10) Other	
(2) Other Contractor		(5) Engineer		(8) Const. Mgmt		(11) Other	
(3) Other Contractor		(6) Designer		(9) Supplier		(12) Other	


**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**


**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**


Patrick Merli	5/11/2015
<small>Signature of Superintendent</small>	<small>Date</small>



**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli
Project Mgr.	Kyle Wylie
Weather	AM clear
	PM clear

Date	9-Apr-17
Day	Sunday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

-----  
 -----  
 -----

**Materials / Trucking Comments**

-----  
 -----

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

-----  
 -----

EQUIPMENT	(1) Received	(2) Shipped	(3) Breakdown	(4) Stolen or Damaged	(5) Needed	(6) Rented To	(7) Rented From	(8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub		(4) Structural		(7) Fencing		(10) Painting		(13)
(2) Grading		(5) Pipe/Drains		(8) Signs		(11) Rebar		(14)
(3) Paving		(6) Grassing		(9) Guardrail		(12) Other		(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company		(4) Owner		(7) Government		(10) Other	
(2) Other Contractor		(5) Engineer		(8) Const. Mgmt		(11) Other	
(3) Other Contractor		(6) Designer		(9) Supplier		(12) Other	

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

-----  
 -----

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

-----  
 -----

Signature of Superintendent

Date

**SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	24-Apr-17
Day	Monday
Job Number	61201
Project Name	Edisto

No production work was done due to 6-8 foot waves hauled some rock to groins 3 and 4. And started fine grading groin 5

**Materials / Trucking Comments**

-----  
 -----

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

-----  
 -----

EQUIPMENT	(1) Received	(2) Shipped	(3) Breakdown	(4) Stolen or Damaged	(5) Needed	(6) Rented To	(7) Rented From	(8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub		(4) Structural		(7) Fencing		(10) Painting		(13)
(2) Grading		(5) Pipe/Drains		(8) Signs		(11) Rebar		(14)
(3) Paving		(6) Grassing		(9) Guardrail		(12) Other		(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company		(4) Owner		(7) Government		(10) Other	
(2) Other Contractor		(5) Engineer		(8) Const. Mgmt		(11) Other	
(3) Other Contractor		(6) Designer		(9) Supplier		(12) Other	

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

-----  
 -----

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

-----  
 -----

Patrick merli

Signature of Superintendent

5/17/2016

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	Kyle wylie
Weather	am clear
	PM clear

Date	25-Apr-17
Day	Tuesday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

Hauled 2 loads of rock to groins 4 and 6. Also set matts on 3 and placed 200 tons on 3. Set 4 matts seaward on 4 then tide came in. Note all landward matts on 3 were set to -5

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	26-Apr-17
Day	Wednesday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

Set remainder of matts on 4 all landward matts were set to -5.0 elev. Placed 250 tons of class f on 4 as well. Poured 10 yards on 6 Poured 65' of cap note 65' of cap figures 9.03 yards we had no waste and ordered 10 were approx 1/2 a yard short.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	27-Apr-17
Day	Thursday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

Drove sheets on 10 to -2.0 elevation. Also pored the raminder of cap on 6 and the connection on 6 as well.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished
------------	-----------	-------------------

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	28-Apr-17
Day	Friday
Job Number	61201
Project Name	edisto

**Crowder Work Accomplished:**

Stripped 6 and discovered all concrete had washed out placed some rock on first 60 " landward

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished
------------	-----------	-------------------

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli	Date	8-Apr-17
Project Mgr.	kyle wylie	Day	Saturday
Weather	AM	clear	Job Number
	PM	clear	61201
		Project Name	edisto

**Crowder Work Accomplished:**


**Materials / Trucking Comments**


- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**      (1) Received (2) Shipped (3) Breakdown      (4) Stolen or Damaged (5) Needed      (6) Rented To      (7) Rented From      (8)


**Other Contractors' Work Accomplished**

(1) Clear & Grub		(4) Structural		(7) Fencing		(10) Painting		(13)
(2) Grading		(5) Pipe/Drains		(8) Signs		(11) Rebar		(14)
(3) Paving		(6) Grassing		(9) Guardrail		(12)		(15)

Contractor	Personnel	Work Accomplished
benny	1	Benny has 1 man welding tressel

**Visitors / Meetings - Discussions / Conclusions**

(1) Company		(4) Owner		(7) Government		(10) Other	
(2) Other Contractor		(5) Engineer		(8) Const. Mgmt		(11) Other	
(3) Other Contractor		(6) Designer		(9) Supplier		(12) Other	


**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**


**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**


Patrick Merli	5/11/2015
<small>Signature of Superintendent</small>	<small>Date</small>



**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	Kyle wylie
Weather	am clear
	PM clear

Date	16-May-17
Day	Tuesday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

Poured 27 feet on groin 13 landward tie in and slope section. Moved forms to 2 and and prepped for pour Thursday.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	17-May-17
Day	Wednesday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

Stripped forms on 3 and put class f on 4, 5, and 3 will give totals when it is complete

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	18-May-17
Day	Thursday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

Cleaned site cancelled pour due to do rough surf and concrete being to late for tides. Built two 50' forms for caps.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	19-May-17
Day	Friday
Job Number	61201
Project Name	edisto

**Crowder Work Accomplished:**

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli	Date	8-Apr-17
Project Mgr.	kyle wylie	Day	Saturday
Weather	AM	clear	Job Number
	PM	clear	61201
		Project Name	edisto

**Crowder Work Accomplished:**


**Materials / Trucking Comments**


- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**      (1) Received (2) Shipped (3) Breakdown      (4) Stolen or Damaged (5) Needed      (6) Rented To      (7) Rented From      (8)


**Other Contractors' Work Accomplished**

(1) Clear & Grub		(4) Structural		(7) Fencing		(10) Painting		(13)
(2) Grading		(5) Pipe/Drains		(8) Signs		(11) Rebar		(14)
(3) Paving		(6) Grassing		(9) Guardrail		(12)		(15)

Contractor	Personnel	Work Accomplished
benny	1	Benny has 1 man welding tressel

**Visitors / Meetings - Discussions / Conclusions**

(1) Company		(4) Owner		(7) Government		(10) Other	
(2) Other Contractor		(5) Engineer		(8) Const. Mgmt		(11) Other	
(3) Other Contractor		(6) Designer		(9) Supplier		(12) Other	


**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**


**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**


Patrick Merli	5/11/2015
<small>Signature of Superintendent</small>	<small>Date</small>



**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli
Project Mgr.	Kyle Wylie
Weather	AM clear
	PM clear

Date	9-Apr-17
Day	Sunday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

-----  
-----  
-----

**Materials / Trucking Comments**

-----  
-----  
-----

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

<b>EQUIPMENT</b>	(1) Received	(2) Shipped	(3) Breakdown	(4) Stolen or Damaged	(5) Needed	(6) Rented To	(7) Rented From	(8)
------------------	--------------	-------------	---------------	-----------------------	------------	---------------	-----------------	-----

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12)	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

-----  
-----

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

-----  
-----

Signature of Superintendent

Date

**SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	22-May-17
Day	Monday
Job Number	61201
Project Name	Edisto

Poured groin 2 87' of cap using 16 yards will strip and place rock tomorrow. Hauled rock to 2 and groin 3 as well. Prepped material for pour on 3 tomorrow as well.

**Materials / Trucking Comments**

-----  
-----  
-----

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

<b>EQUIPMENT</b>	(1) Received	(2) Shipped	(3) Breakdown	(4) Stolen or Damaged	(5) Needed	(6) Rented To	(7) Rented From	(8)
------------------	--------------	-------------	---------------	-----------------------	------------	---------------	-----------------	-----

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12)	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

-----  
-----

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

-----  
-----

Patrick merli

Signature of Superintendent

5/17/2016

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By   
 Project Mgr.   
 Weather   
                   

Date   
 Day   
 Job Number   
 Project Name

**Crowder Work Accomplished:**

Poured 69' on groin 3 took approx 14 yds. Placed rock on 2 bringing final total to 354.2 on groin 2. All sheets and mats were placed on plan grade. -2.0 on sheets and -5.0 on mats. Hauled rock to 3, 4, and 5.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By   
 Project Mgr.   
 Weather   
                   

Date   
 Day   
 Job Number   
 Project Name

**Crowder Work Accomplished:**

Placed rock on 4, 5, 3, 1. No other production work was accomplished due to bad storms high surf and high winds

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli	
Project Mgr.	syle wylie	
Weather	AM	clear
	PM	clear

Date	25-May-17
Day	Thursday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

Poured groin 1 Placed rock on 4 and 5 and 1. Shipped out 4' stacker welder went to lockhart. Finished placin rock on groin 3 placed 389.63 tons of rock on 3. All sheets and mats were placed to plan grade. Groin 3 is complete.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli	
Project Mgr.	syle wylie	
Weather	AM	clear
	PM	clear

Date	26-May-17
Day	Friday
Job Number	61201
Project Name	edisto

**Crowder Work Accomplished:**

Stripped forms off of 1 we were going to pour 4 and 5 but Colleton cancelled at last minute will pour 4 & 5 Monday .

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By: Patrick Merli  
 Project Mgr: Kyle Wylie  
 Weather: AM clear  
 PM clear

Date: \_\_\_\_\_  
 Day: Saturday  
 Job Number: 61201  
 Project Name: edisto

**Crowder Work Accomplished:**

\_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

**Materials / Trucking Comments**

\_\_\_\_\_  
 \_\_\_\_\_

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

EQUIPMENT	(1) Received	(2) Shipped	(3) Breakdown	(4) Stolen or Damaged	(5) Needed	(6) Rented To	(7) Rented From	(8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

**Contractor Personnel Work Accomplished**

Contractor	Personnel	Work Accomplished
benny	1	Benny has 1 man welding tressel

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

\_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

\_\_\_\_\_  
 \_\_\_\_\_

Patrick Merli  
 Signature of Superintendent

5/11/2015  
 Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli
Project Mgr.	Kyle Wylie
Weather	AM clear
	PM clear

Date	9-Apr-17
Day	Sunday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

-----  
-----  
-----

**Materials / Trucking Comments**

-----  
-----

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

-----  
-----

EQUIPMENT	(1) Received	(2) Shipped	(3) Breakdown	(4) Stolen or Damaged	(5) Needed	(6) Rented To	(7) Rented From	(8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub		(4) Structural		(7) Fencing		(10) Painting		(13)
(2) Grading		(5) Pipe/Drains		(8) Signs		(11) Rebar		(14)
(3) Paving		(6) Grassing		(9) Guardrail		(12) Other		(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company		(4) Owner		(7) Government		(10) Other	
(2) Other Contractor		(5) Engineer		(8) Const. Mgmt		(11) Other	
(3) Other Contractor		(6) Designer		(9) Supplier		(12) Other	

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

-----  
-----

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

-----  
-----

Signature of Superintendent

Date

**SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	29-May-17
Day	Monday
Job Number	61201
Project Name	Edisto

**Holiday**

-----  
-----  
-----

**Materials / Trucking Comments**

-----  
-----

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

-----  
-----

EQUIPMENT	(1) Received	(2) Shipped	(3) Breakdown	(4) Stolen or Damaged	(5) Needed	(6) Rented To	(7) Rented From	(8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub		(4) Structural		(7) Fencing		(10) Painting		(13)
(2) Grading		(5) Pipe/Drains		(8) Signs		(11) Rebar		(14)
(3) Paving		(6) Grassing		(9) Guardrail		(12) Other		(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company		(4) Owner		(7) Government		(10) Other	
(2) Other Contractor		(5) Engineer		(8) Const. Mgmt		(11) Other	
(3) Other Contractor		(6) Designer		(9) Supplier		(12) Other	

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

-----  
-----

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

-----  
-----

Patrick merli

Signature of Superintendent

5/17/2016

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	Kyle wylie
Weather	am clear
	PM clear

Date	30-May-17
Day	Tuesday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

Poured groin 14 placed final rock on 5 , 4 and 1. 5 we placed total 880 tons which brings it to 368 tons over. 4 we placed 434 tons which is 25 tons over. 1 we placed 471 which is 12 tons over. All sheets and mats were set to grade sheet-2 and -5 on mats. 1 had 471 tons which is 12 over plan.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12)	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	kyle wylie
Weather	AM overcast
	PM thunder storms

Date	31-May-17
Day	Wednesday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

Fine graded groin 11 stripped 13 and placed rock on 13 fell 20 feet short.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12)	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	1-Jun-17
Day	Thursday
Job Number	61201
Project Name	Edisto

**Crowder Work Accomplished:**

Poured groin 13 stripped and placed rock on 14. Final total of rock on 515 tons which is 190 over plan. All sheets and mats were placed to plane elev. -5 on mats landward and -2 on sheets. NOTE we fell a yard short on landward end of cap will finish tomorrow.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	patrick merli
Project Mgr.	kyle wylie
Weather	AM clear
	PM clear

Date	2-Jun-17
Day	Friday
Job Number	61201
Project Name	edisto

**Crowder Work Accomplished:**

Poured groin 11 and last 16' of groin 13.

**Materials / Trucking Comments**

- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT**

(1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)

**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other

**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**

**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**

Signature of Superintendent

Date

**CROWDER CONSTRUCTION COMPANY  
SUPERINTENDENTS DAILY REPORT**

Submitted By	Patrick Merli	Date	3-Jun-17	
Project Mgr.	kyle wylie	Day	Saturday	
Weather	AM	clear	Job Number	61201
	PM	clear	Project Name	edisto

**Crowder Work Accomplished:**


**Materials / Trucking Comments**


- 1) Safety Meetings/Visitors
- 2) Inspections/OSHA
- 3) Accidents

**EQUIPMENT** (1) Received (2) Shipped (3) Breakdown (4) Stolen or Damaged (5) Needed (6) Rented To (7) Rented From (8)


**Other Contractors' Work Accomplished**

(1) Clear & Grub	(4) Structural	(7) Fencing	(10) Painting	(13)
(2) Grading	(5) Pipe/Drains	(8) Signs	(11) Rebar	(14)
(3) Paving	(6) Grassing	(9) Guardrail	(12) Other	(15)

Contractor	Personnel	Work Accomplished
benny	1	Benny has 1 man welding tressel

**Visitors / Meetings - Discussions / Conclusions**

(1) Company	(4) Owner	(7) Government	(10) Other
(2) Other Contractor	(5) Engineer	(8) Const. Mgmt	(11) Other
(3) Other Contractor	(6) Designer	(9) Supplier	(12) Other


**Agreements / Changes / Additions to Contract / Signed Extra Work Orders / Quality Control:**


**Did Subcontractors, Owner, Inspectors, Managers, Etc. Affect Your Work Schedule and How?**


Patrick Merli	5/11/2015
<small>Signature of Superintendent</small>	<small>Date</small>