

# Edisto Beach RO Plant & Support Equipment

## Progress Report

Report No. 28      July 19, 2019

Reported by: Arnold Ellison

1. Project inspection was performed Thursday, July 18, 2019.
  - a) RO Plant – The masonry workers started laying the block walls last Monday and completed approximately 5 feet of height. It will take another 2 weeks to complete this phase of work. When the block walls are completed the roof can then be installed.
  - b) Wet well inspection - The wet well will be filled with water starting on Friday to test for leaks. This testing will be completed next week.
  - c) Generator and Wells – The electrical conduits for the generator and the 3 well heads have been installed. Electrical wiring will continue next week. The discharge piping for the wells will also be installed next week.
  
2. The weekly conference call was not held this week.
  - a. We have received the Corp of Engineers permit for the ocean discharge.
  - b. The heat has been excessive, but the work has moved forward and on schedule.