

Edisto Beach RO Plant & Support Equipment

Progress Report

Report No. 15

April 12, 2019

Reported by: Arnold Ellison

1. Project inspection was performed Thursday, April 11, 2019.
 - a) RO Plant –The fourth and final section of the concrete wall was poured on Friday April 12. The wall forms will be removed from the site next week. The hollowcore planks for the subfloor will be delivered next week.
 - b) Well # 9 – The pilot hole was being drilled and will be completed and logged next week. The outer casing will then be set.
 - c) Raw Water Main – Southern Fiber has started testing the water mains. Some leaks occurred in the initial testing.
2. The Weekly Progress Conference Call Meeting was held with the W/S staff on April 11.
 - a) Electrical – W/S has awarded a contract to Gregory Electric NTP for the electrical work on the RO plant and the 3 wells. The contractor is submitting data on equipment for approval by T&H and W-S.
 - b) SCADA – Submittals are being reviewed for the SCADA components.
 - c) Well #9 – We have received the construction permit from DHEC.
 - d) The third milestone (clearwell walls) will be completed by April 11 which will be one week ahead of schedule. The next milestone will be the installation of the building floor which will also start one week ahead of schedule. Work will include: 1) setting the hollowcore planks, 2) installing the edge forms, 3) layout the equipment pads, 4) installing the floor drains, 5) installing the 48" X 48" hatches, 5) tying the rebar for the 4" topping slab, and 6) pouring the 4" topping slab.