

Edisto Beach RO Plant & Support Equipment

Progress Report

Report No. 23

June 14, 2019

Reported by: Arnold Ellison

1. Project inspection was performed Thursday, June 13, 2019.
 - a) RO Plant – all of the pedestals have been poured and the piping within the clear wells were being installed.
 - b) Well # 9 – The drilling into the limestone drilling of this well was completed on Thursday, May 30. The total well depth is 608 ft of which 548 ft are cased. The 12-hour flow test was performed on June 5. Some preliminary results showed that after 1 hour the draw down was 15' more than well #8, and 33' greater than well 7. Sand content appeared to be minimal and initial SDI test was slightly higher than well #7, but much less than well #8.
 - c) Generator and Wells – The pads for the generator and the 3 well heads have been formed.
2. The weekly progress conference call was held on Thursday, June 13.
 - a. We are still waiting for a permit from the COE.
 - b. The steel for the RO building is to be delivered on June 20 and the plan is to work over the weekend for installation.
 - c. The MMC submittals have been reviewed and sent back for some changes. This is critical to the project schedule. We will have a better projection on the schedule when the new submittals are approved and parts are ordered.
 - d. The monthly Progress Meeting is scheduled for June 20 followed by a meeting with the Town Water Committee.