

Edisto Beach RO Plant & Support Equipment

Progress Report

Report No. 25 June 28, 2019

Reported by: Arnold Ellison

1. Project inspection was performed Thursday, June 27, 2019.
 - a) RO Plant – The steel for the metal building was delivered last Thursday and was installed over the weekend. The construction crew will return next week to complete the job. Then it will be inspected. Concrete blocks for the masonry work have been delivered to the site and installing will begin next week.
 - b) Generator and Wells – The electrical conduits for the generator and the 3 well heads have been installed. Electrical wiring will continue next week. The discharge piping for the wells will also be installed next week.
 - c) Special Inspections – The special inspections by ESP of the steel structure will be re-inspected next Monday.
2. The weekly conference call was held Thursday, June 27
 - a. No further comments from the COE about the concentrate discharge permit.
 - b. The MMC submittals have been approved by the engineer and sent to Square D for implementation. Square D has given a schedule for delivery within 8 – 10 weeks which will be by the end of August.
 - c. Weather permitting, we are making good progress.
 - d. Hope every one enjoys the 4th of July celebration.