

# Edisto Beach RO Plant & Support Equipment

## Progress Report

Report No. 26      July 5, 2019

Reported by: Arnold Ellison

1. Project inspection was performed Wednesday, July 3, 2019.
  - a) RO Plant – The construction crew returned to the job Monday and was finishing the installation of the steel framing on Wednesday. With Thursday being the 4<sup>th</sup> of July, all work stopped for the week that afternoon. The masonry walls will begin next week.
  - b) Generator and Wells – The electrical conduits for the generator and the 3 well heads have been installed. Electrical wiring will continue next week. The discharge piping for the wells will also be installed next week.
  - c) Special Inspections – The special inspections by ESP of the steel structure will be re-inspected next week.
2. There was no weekly conference call meeting this week, however there was a conference call on Monday, July 1 with the engineers, suppliers, Wharton-Smith and Harn to discuss the SCADA system. The main discussion had to do with the required monitoring points that Dorsett Technologies needed to supply. T&H will provide all of the required information by next Tuesday.