

Edisto Beach RO Plant & Support Equipment

Progress Report

Report No. 32 August 16, 2019

Reported by: Arnold Ellison

1. Project inspection was made on Thursday, August 15, 2019.
 - a) RO Plant – The masonry contractor had returned to the job on Tuesday. This work was to be completed by August 9, but with the delays in installing the metal connectors that connect the block walls to the steel framing, this phase of the construction has been delayed 2 weeks.
 - b) The roofers are on site and will be working next week as the block walls are completed. They should be completed by August 30.
 - c) Generator and Wells –The above ground piping for the 3 wells are in place and the well driller will return next week to install the well pumps and connect the piping
2. As stated last week, August will be a time for delivery of the equipment that will be installed inside the building. Items to be installed include:
 - a) Chemical feed systems
 - b) Harn RO equipment
 - c) Vertical turbine pumps
 - d) Process tanks and equipment
 - e) Electrical rough in
3. Milestones – The masonry work has missed the schedule by 3 to 4 weeks and caused the roofing to be off schedule by 3 weeks. However, a significant amount of the interior work should be completed over the next 4 weeks that should get the project back on schedule.