

Edisto Beach RO Plant & Support Equipment

Progress Report

Report No. 34 August 30, 2019

Reported by: Arnold Ellison

1. The weekly conference call was attended and then followed by site inspections.
 - a) RO Plant – The masonry contractor had completed the block work and the roofers had completed the metal roofing and roof insulation. Installed the underground electrical conductors from the transformer pad to the electrical room in the RO building.
 - b) Wet well – The wet wells passed the leakage tests.
 - c) Wells –The submersible pumps were installed in each of the 3 wells and flow meters are to be installed next week.
 - d) Permits – We will need to get Town permits for the electrical rough-in, plumbing rough-in and HVAC rough-in.
2. Schedule for next week
 - a) RO Plant – Delivery of major components to the RO treatment system is scheduled for next week, but due to Hurricane Dorian every thing may be delayed one week. Wharton/Smith is preparing the construction sites in case the storm hits Edisto Beach.
 - b) Wells – Electrical equipment will be delivered and installed on well #8, weather permitting.
 - c) Delivery of parts – Chemical feed systems are on site, Harn equipment and the vertical turbine pumps are to arrive next week.
 - d) Let's hope that we can escape any major harm from Hurricane Dorian.