

# Edisto Beach RO Plant & Support Equipment

## Progress Report

Report No. 36     September 20, 2019

Reported by: Arnold Ellison

1. The monthly progress meeting was held 9/19/19 at 10:00 am followed by the monthly Water & Sewer Committee meeting. The report from Brandon was favorably received since we were still on schedule for the completion of the job. The masonry and roof milestones had been delayed but the next milestone, interior build-out, is still on schedule for 9/24/19.
  
2. Work performed for the week included:
  - a) RO Plant – Interior walls framing was started, the lift was being worked on and the exterior block walls were being anchored to the steel framing. The vertical turbine pumps were delivered on 9/19/19.
  - b) Wells – The exterior piping for each well is completed. The flow meters are on site and will be installed in next week or two. Scheduling of the electric transformers to the RO plant and wells 8 & 9 have been delayed due to the damage to the power company system by the hurricane.
  
3. Work scheduled for next week:
  - a) RO Plant – Complete interior framing and connecting RO skids to interior piping. Start installing electrical conduit inside building. Doors and windows may be delivered.
  - b) Wells – Start well house for well # 9. Complete wiring for all 3 wells.