

Edisto Beach RO Plant & Support Equipment

Progress Report

Report No. 37 September 27, 2019

Reported by: Arnold Ellison

1. The weekly call-in progress meeting was cancelled for this week.
2. Work performed for the week included:
 - A. RO Plant – Process Room
 - 1) The skid feed pumps were anchored.
 - 2) Formed elevated slab for lift gate.
 - 3) Tied rebar for elevated slab and poured elevated slab.
 - 4) Formed vertical turbine pump pedestals.
 - B. RO Plant – MCC/Control Room
 - 1) Installed control room framing
 - 2) Installed fire wall framing
 - 3) Installed ceiling decking
 - 4) Installed conduit in framed walls
 - 5) Installed drywall in MCC
 - C. RO Plant – Chemical rooms
 - 1) Installed wall framing
 - 2) Installed ceiling decking
 - D. Well # 9 – Started building well shed
3. Work scheduled for next week:
 - A. RO Plant –
 - 1) Complete vertical turbine pedestals and cartridge filter pads
 - 2) Start installation of conduit from MCC to RO skids
 - 3) Rough in plumbing for MCC control room
 - 4) Install front porch
 - 5) Install MCC

6) Install power transformer

B. Wells-

1) Complete shed at well #9

2) Install instruments at wells #8 & 9