

Edisto Beach RO Plant & Support Equipment

Progress Report

Report No. 41 October 25, 2019

Reported by: Arnold Ellison

1. Attended weekly progress meeting followed by review of RO plant and the 3 wells.

2. Work performed for the week included:
 - A. RO Plant –

Major work was continuation of installation of piping to and from the RO skids; installation of conduit from the MCC/control room to all of the operating components of the RO plant, chemical feed pumps, vertical turban pumps and cartridge filters and piping outside of the building. Windows, heaters and ventilation fans have been installed.

 - B. Wells –

The well house at well #9 was completed and electrical installation at all 3 wells was being installed.

3. Work scheduled for next week:
 - A. RO Plant –

Wires to be pulled through all of the conduits and power will be supplied by power company to enable the testing of the individual components of the RO operation.

 - B. Wells –

Power will be supplied to wells #8 and #9 for testing.