

# Edisto Beach RO Plant & Support Equipment

## Progress Report

Report No. 47 December 20, 2019

Reported by: Arnold Ellison

1. Made site visit on 12/19 to review RO plant and the 3 wells.
2. Work performed for the week included:
  - A. RO Plant –
    - a) Work was on going for the electrical connections and the SCADA set up.
    - b) The fiber cables have been terminated from the wells to the RO plant.
    - c) Overhead lighting was being installed.
    - d) Modifications to hand rails was in process.
    - e) All of the external exposed piping has been painted.
    - f) Tile for restroom has been completed and cabinets for control room were delivered Friday.
  - B. Wells- Clean up and grass seeding for well #8 was in process.
  - C. The modifications to the ground storage and elevated tanks have been completed.
3. Work scheduled for next week and beyond:
  - A. RO Plant – The contractor will be on site Thursday and Friday after Christmas and again on 12/30 of the next week.
  - B. Harn is scheduled to be on site for start-up on Jan 20.
  - C. Site work and paving around the RO plant will start next week weather permitting.
  - D. This will be my last inspection for 2019. Hope everyone has a Merry Christmas and Happy New Year.

