

Edisto Beach RO Plant & Support Equipment

Progress Report

Report No. 50 January 31, 2020

Reported by: Arnold Ellison

1. Made site visit on 1/30 to review RO plant and the 3 wells and to attend the weekly progress meeting.
2. Work performed for the past week:
 - A. RO Plant –
 - 1) Harn had completed their start up work on the RO system and given some operator training.
 - 2) Dorsett was on site all week to make final adjustments to the SCADA system.
 - 3) The high service pump motors were being replaced to meet design specs
 - B. Wells-
 - 1) Colleton County did not manage to install the fence around the well #8 site.
 - 2) The VFDE for well #7 is reported to be in shipment.
3. Work to be performed next week and beyond:
 - A. RO Plant – cleanup inside and outside.
 - B. Asphalt and concrete for the entrance road and loading is to be installed next week.
 - C. Fence around well #7 is needed for DHEC operating permit.
 - D. Class room training to be provided by Harn.
 - E. Design engineers will be making inspection of project to confirm that every thing is constructed according to plans and specs.
 - F. Caterpillar technicians will be making a final inspection of the generator.
 - G. Painters will be making final touch up of inside and outside of the building.

