

Edisto Beach Water Improvements Permit Log

updated: 4/11/2019

RO WTP/Concentrate Discharge Line

Type of Permit	Expected Submittal	Date Submitted	Expected Issuance	Date Issued	Permit Number
NOI-NPDES Concentrate	6/29/2017	6/29/2017			
NPDES Permit				12/18/2017	SC0049336
CZC Stormwater	5/15/2018	5/16/2018	8/22/2018	8/9/2018	
NPDES Stormwater	5/15/2018	5/16/2018	8/23/2018	8/9/2018	SCR10Z1QK
DHEC PTC	10/30/2018	12/5/2018	12/20/2018	12/20/2018	33248-WS
DHEC PTO	9/30/2019				
Building Permit (WS)					

Raw Water Transmission Line

Type of Permit	Expected Submittal	Date Submitted	Expected Issuance	Date Issued	Permit Number
CZC Stormwater (Note 2)	5/15/2018	5/18/2018	8/22/2018	9/28/2018	
NPDES Stormwater	5/15/2018	5/18/2018	8/23/2018	9/28/2018	SCR10Z21E
DHEC PTC	5/16/2018	6/8/2018	10/19/2018	10/5/2018	33067-WS
DHEC PTO	7/30/2019				
SCDOT Encroachment		9/27/2018	10/29/2018		

Note 2: includes stormwater permit for CDL

Well 7

Type of Permit	Expected Submittal	Date Submitted	Expected Issuance	Date Issued	Permit Number
Groundwater PTC	10/10/2016	10/10/2016		1/9/2017	15WS002G025
CZC Stormwater	5/15/2018	5/16/2018	8/22/2018	8/9/2018	
NPDES Stormwater	5/15/2018	5/16/2018	8/23/2018	8/9/2018	SCR10Z1QK
DHEC PTC	5/16/2018	6/11/2018		8/8/2018	32938-WS
DHEC PTO	7/30/2019				

Well 8

Type of Permit	Expected Submittal	Date Submitted	Expected Issuance	Date Issued	Permit Number
Groundwater PTC	9/6/2017	9/6/2017		10/25/2017	15WS002G026
CZC Stormwater	10/6/2017	10/13/2017		12/9/2017	
NPDES Stormwater	10/6/2017	10/13/2017		11/21/2017	HN9H1KMHETNP
DHEC PTC	10/13/2017	10/13/2017		4/17/2018	32690-WS
DHEC PTO	7/30/2019				

Well 9

Type of Permit	Expected Submittal	Date Submitted	Expected Issuance	Date Issued	Permit Number
Groundwater PTC		1/18/2019	3/27/2019	3/26/2019	15WS002G27
CZC Stormwater	3/15/2019		5/16/2019	4/4/2019	
NPDES Stormwater	3/15/2019		5/30/2019		
DHEC PTC	3/15/2019		6/13/2019	4/5/2019	33455-WS
DHEC PTO					