

Edisto Beach RO Plant & Support Equipment

Progress Report

Report No. 52 February 21, 2020

Reported by: Arnold Ellison

1. Made site visit on 2/20 to meet with the contractor, engineers, architect and SCADA technicians as they made their walk-through inspection of the RO plant. Each representative made a check list of items for the parts of the RO plant that they were responsible for.
2. The plant was operating during the inspections. The punch list will be discussed at the next weekly progress meeting.
3. Earlier in the week the wet wells were disinfected and then flushed and samples taken. The sample results will be available next week.
4. Work to be performed next week: Hopefully all of the items on the punch list will be completed and a time set for the water plant to be placed in operation.