

Edisto Beach RO Plant & Support Equipment

Progress Report

Report No. 53 – Final

March 14, 2020

Reported by: Arnold Ellison

1. I made my final inspection of this project on March 13, 2020. The water plant was operating and the elevated water tank was full of excellent drinking water. We have received the DHEC operating permits for the RO plant and the 3 wells.
2. The operators have received instruction on operating the RO Plant from Harn and while I was there Dorsett Technologies was conducting training for the SCADA system.
3. Since the Town had started treating and pumping the water into the distribution system W/S has issued a letter that establishes March 13, 2020 as the “Substantial Completion” date for the Edisto WTP. This means according to the letter that as of that date “the Town takes responsibility for complete operation, safety, chemical supply, chemical transfer, maintenance, and insurance for the project and associated components.”
4. Since this will be my last inspection and report I want to thank Mayor Darby, Iris and the Town staff for asking me to help with this project. I appreciate your trust in me and believe that you and the Edisto Beach customers will be very pleased with the new water treatment plant. The contractor and engineers have been very good to work with.